

EXHIBIT

8

Trotaros Construction, Inc.**TRANSMITTAL****No. 00238**122 East 25th Street
New York, New York 10010Phone: (212)539-9960
Fax: (212)539-9961**PROJECT: BARUCH ACADEMIC COMPLEX****DATE: 8/5/99****TO:** TDX Construction Corporation
137 East 25th Street
New York, New York 10010**REF:** TERRAZZO
GC 2 - CONTRACT NO. 16**ATTN:** John McCullough

WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
<input type="checkbox"/> Shop Drawings	<input type="checkbox"/> Approval	<input type="checkbox"/> Approved as Submitted
<input checked="" type="checkbox"/> Letter	<input type="checkbox"/> Your Use	<input type="checkbox"/> Approved as Noted
<input type="checkbox"/> Prints	<input type="checkbox"/> As Requested	<input type="checkbox"/> Returned After Loan
<input type="checkbox"/> Change Order	<input checked="" type="checkbox"/> Review and Comment	<input type="checkbox"/> Resubmit
<input type="checkbox"/> Plans		<input type="checkbox"/> Submit
<input type="checkbox"/> Samples	SENT VIA:	<input type="checkbox"/> Returned
<input type="checkbox"/> Specifications	<input checked="" type="checkbox"/> Attached	<input type="checkbox"/> Returned for Corrections
<input type="checkbox"/> Other:	<input type="checkbox"/> Separate Cover Via:	<input type="checkbox"/> Due Date:


ITEM	PACKAGE	SUBMITTAL	DRAWING	REV.	ITEM NO.	COPIES	DATE	DESCRIPTION	STATUS
LTR					1	1	8/5/99	EPOXY TERRAZZO INSTALLATION	

Remarks:TDX
CONSTRUCTION CORP.

AUG 05 1000

RECEIVED

CC:



Signed:

Athena Curis

Trataros Construction, Inc.

122 East 25th Street
New York, New York 10010

Phone: (212)539-9960
Fax: (212)539-9961

August 5, 1999

TDX Construction Corporation
137 East 25th Street
New York, New York 10010

Attn: John McCullough

Project: BARUCH ACADEMIC COMPLEX
Re: Epoxy terrazzo installation

Project #: DA #6500 1802 2178
Job #: Contract #16 / GC2


Dear Mr. McCullough:

The epoxy terrazzo, a non self leveling product will require concrete slabs to be leveled in order for the installation to meet the specified tolerances. We have been advised by our subcontractor that a non gypsum product must be used for this purpose. Existing conditions reveal the concrete slabs to be as much as 5/8" to 3/4" out of tolerance. There is approximately 80,000sf of area scheduled to receive the epoxy terrazzo through out the building.

After meeting with our terrazzo subcontractor, we have also been advised that the installation process will take approximately five to six months to complete using a twenty man crew. It is our recommendation that TDX consider leveling these slabs particularly in the upper floors where there is limited activity at present.

Sincerely,

SEE ALLOWANCES FOR PLASH PATCHING



Athena Curis
Project Manager

CC: JC/WB/RR/TCI file